

TEXTRON - PROVIDENCE RI

TWO WEEK LOOK-AHEAD SCHEDULE

DATE	DESCRIPTION
10/15 - 10/19	FURNISH & INSTALL COVER SOIL AREA # 5
	GRADING AREA # 4
	FURNISH & INSTALL TOPSOIL IN AREAS # 1, 2, 5
	ADJUST EXISTING WELLS AREA #5
10/22 - 10/26	FURNISH & INSTALL BUFFER SAND IN AREA # 4
	FURNISH & INSTALL 40mil LLDPE IN AREA # 4
	FURNISH & INSTALL GEOCOMPOSITE IN AREA # 4
	CONTINUE GRADING AREA # 3
	FURNISH & INSTALL COVER SOIL IN AREA # 3
	ADJUST EXISTING MONITORING WELLS IN AREA # 3
	HYDROSEEDING OF AREAS # 1, 2, 5